Walk-in tub quote and construction comparison

> Use one row per line. Mark whether it is in the manufacturer quote and in the installer quote. Write 0 only for a confirmed no-charge line; leave a price to confirm when it has not been quoted. Mark a line included when it is covered by a package total, and do not add it twice.

Seller or quote source: _____ Manufacturer quote date and expiry: _____ Installer quote date: _____

Line	What it covers	In maker quote	Maker USD	In installer quote	Installer USD	Notes
Model and configuration	Exact model and configuration for this order					
Options and accessories	Options, therapy package, heated seat, or other add-ons					
Door and drain position	Door side and drain side for this order					
Additional panels or trim	End panels, filler kit, or trim required by the layout					
Delivery method and destination	Curbside or inside delivery, liftgate, and destination					
Discount	Discount shown on this quote					
Tax charged on this quote	Tax on this quote, or none with the reason					
Manufacturer total	Quoted manufacturer total					
In-home carry and placement	From curb to bathroom					
Demolition and disposal	Remove old tub, shower, flooring, debris					
Plumbing changes	Drain, supply, valve work					
Electrical work	Dedicated GFCI-protected circuit or circuits for this model					
Permit and inspection	Who pulls and who meets the inspector					
Wall, floor, waterproofing, tile	Open, close, finish, protect					
Trim, paint, cleanup	Finish work and debris removal					
Installation labor	Set, level, connect, test					
Change orders	Work found after walls open					
Contractor total	Installation scope					

Project total

Manufacturer total: $_____ Installer total: $_____ Project total: $_____

Leave the project total blank until both scopes are complete. If the installer quote includes a line already in the manufacturer quote, do not add it twice.

What to send the installer

- The exact model name and the specification sheet or drawing.
- The door and drain side, end-panel layout, and delivery method.
- Photos and measurements of the path from the curb to the bathroom.
- The list of work you expect, and the items you still need priced.

Ask who brings the tub inside, who pulls the permit, who repairs the wall and floor, and who handles the final fill and leak check. Put the answers in the notes column.

ElderHearth, elderhearth.com. General information, not a quote or a funding decision.